

## **LAKE STREET 2020 CONSTRUCTION SCHEDULE**

### **Week 1: May 3<sup>rd</sup> – May 9<sup>th</sup>**

South Lake Street traffic will be limited to 2-way traffic on inside lanes. Removal of existing sidewalks, curbing and roadway will be completed on both sides of South Lake St. Subgrade treatment complete on West 4<sup>th</sup> Ave.

4<sup>th</sup> Ave will be closed from Lake St to the west alleyway. 7<sup>th</sup> Ave and West 4<sup>th</sup> Ave will remain closed through the end of June. Detour routes utilizing Clay St, West Miller Ave and West 3<sup>rd</sup> Ave will be posted.

### **Week 2: May 10<sup>th</sup> – May 16<sup>th</sup>**

Removal work will continue on South Lake in preparation for subgrade treatment. Storm sewer construction begins on West 4<sup>th</sup> and at 7<sup>th</sup> Ave. Temporary access (stone walks) to be provided on West side of Lake as excavation occurs.

### **Week 3: May 17<sup>th</sup> – May 23<sup>rd</sup>**

Removal work will continue on South Lake and West 4<sup>th</sup> Ave with subgrade preparation to begin on South Lake. Underground utility work and electrical work to begin along South Lake Street.

### **Week 4: May 24<sup>th</sup> – May 30<sup>th</sup>**

Underground and electrical finishes up along South Lake Street and West 4<sup>th</sup> Ave. Subgrade preparation finishes up on West 4<sup>th</sup> Ave.

### **Week 5: May 31<sup>st</sup> – June 6<sup>th</sup>**

First 3” of asphalt base on South Lake and West 4<sup>th</sup> Ave. Miscellaneous grading work on cycle track in preparation for concrete work begins.

### **Week 6: June 7<sup>th</sup> – June 13<sup>th</sup>**

Curbs and sidewalks begin on South Lake and West 4<sup>th</sup> Ave. Cycle track concrete work complete. Crews are planned to work from Old Miller moving north.

### **Week 7: June 14<sup>th</sup> – June 20<sup>th</sup>**

Curb, sidewalk, and cycle track work continues on South Lake and West 4<sup>th</sup> Ave. Second lift of base to be placed on South Lake and 4<sup>th</sup> Ave.

**Week 8: June 21<sup>st</sup> – June 27<sup>th</sup>**

Intermediate asphalt placed on South Lake and West 4<sup>th</sup> Ave. West 4<sup>th</sup> Ave to be reopened to through traffic. All concrete work on South Lake anticipated to be complete.

**Week 9: June 28<sup>th</sup> – July 4<sup>th</sup>**

Phase change to move traffic on South Lake to outside lanes. Removal of inside pavement to begin.

**Week 10: July 5<sup>th</sup> – July 11<sup>th</sup>**

Underground utility work and subgrade treatment on South Lake. Intermittent closures to 6<sup>th</sup> Place are anticipated. Base and intermediate asphalt on interior lanes.

**Week 11: July 12<sup>th</sup> – July 18<sup>th</sup>**

Final surface to be placed on all of Lake Street from 7<sup>th</sup> to 3<sup>rd</sup> Aves.

**Week 12: July 19<sup>th</sup> – July 25<sup>th</sup>**

Final surfacing continues on Lake along with the cycle track. Final striping and signage to be completed.